

## Replacement School Timelines

Item	Fast Track	Proposed Approach
Board Decision	May 2010	May 2010
Architect Selection	June 2010	June 2010
Demolition (6-8 weeks)	August 2010	July 2011
Design, Approvals (Ministry & Municipal), permits, etc.	6-8 months	Spring 2011
Construction (10-12 months)	March 2011	August 2011
Completion	January 2012	July 2012
Occupancy	* January 2012 – March 2012  * Schedule is tight and could result in further delays	August 2012
Student Disruption Potential	18 - 21 months (1 and ½ school years)	10 months (1 school year)